

Legionella (L8) Monthly Monitoring Log

HSE ACOP L8 · HSG274 Part 2 · 12-Outlet Format

SITE & PERIOD DETAILS

Care home name:

Monitoring period (month/year):

Responsible person (L8):

Water treatment contractor:

Calorifier target temperature: 60°C min Actual:

Calorifier checked by / date:

SENTINEL OUTLET TEMPERATURE MONITORING

Hot: run 1 min then record. Target ≥50°C at outlet. Cold: record static. Target ≤20°C.

#	Outlet Location & Description	Type	H/Date	Checked	Temp	°C	Target	Met Y/N	Flushed	(mins)	Checked	By	Action	Required
1	Kitchen hot tap (sentinel)													
2	Kitchen cold tap (sentinel)													
3	Ground floor shower — Room G01													
4	Ground floor shower — Room G02													
5	First floor shower — Room 101													
6	First floor shower — Room 102													
7	Staff shower / changing room													
8	Sluice room hot tap													
9	Sluice room cold tap													
10	Garden tap (if applicable)													
11	Spare / additional outlet													
12	Spare / additional outlet													

MONTHLY SIGN-OFF

All outlets within target temperature range? (Y/N/See actions):

Any remedial actions raised this month? (Y/N — if Y, log on Action Tracker):

Responsible person signature:

Sign-off date: